

MONTHLY PROGRESS REPORT

PRIME RESIDENCIES UK 01
No 127, Uswetakeiyawa, Wattala.

October / 2019



PROJECT DETAILS

Project Architect : Anil Kumaraage, Chartered Architect	Contractor : ABC (Pvt) Ltd.
Structural Engineer : Eng. Laksiri Cooray	Project Commenced Date(Main Contractor) : 24/11/2017
MEP Engineer : Eng. K. P. A. Weerasinghe	Duration : 22 Months
Date of Completion : 01/10/ 2019	

CURRENT STATUS OF THE PROJECT

No	Description	Progress Up to this Month												
		G Floor (%)	1 st Floor (%)	2 nd Floor (%)	3 rd Floor (%)	4 th Floor (%)	5 th Floor (%)	6 th Floor (%)	7 th Floor (%)	8 th Floor (%)	9 th Floor (%)	10 th Floor (%)	11 th Floor (%)	12 & Roof Floor (%)
1.0	Foundation work	100												
2.0	Superstructure (Concrete Wo.)	99	100	100	100	100	100	100	100	100	100	100	100	100
3.0	Masonry Work													
3.1	Brick Work	90	100	100	100	100	100	100	100	100	100	100	100	100
4.0	Plaster work													
4.1	Internal	70	100	100	100	100	100	100	100	100	100	100	100	95
4.2	External		99	99	99	99	99	99	99	99	99	99	99	95
5.0	Plumbing work													
5.1	In-house Plumb...		95	98	98	98	98	98	98	98	98	95	95	80
5.2	Common Lines		95	95	95	95	95	95	95	95	95	95	80	10
6.0	Water proofing all area		90	90	90	90	90	90	90	90	90	90	50	20
7.0	Painting	20	75	75	75	75	75	75	75	75	75	75	70	50
8.0	Electrical Work	50	90	90	90	90	90	90	90	80	80	80	80	50
9.0	Tiling		70	70	70	70	70	70	70	70	70	70	50	10
10.	Door Window		80	80	80	80	80	80	80	80	80	80	50	10

**Note: Water Sump work 100% completed
Sewer treatment plant structure 100% completed**





