

MONTHLY PROGRESS REPORT

PRIME RESIDENCIES UK 01
No 127, Uswetakeiyawa, Wattala.

February / 2018



PROJECT DETAILS

Project Architect : Anil Kumaraage, Chartered Architect	Contractor : ABC (Pvt) Ltd.
Structural Engineer : Eng. Laksiri Cooray	Project Commenced Date : 24/11/2017
MEP Engineer : Eng. K. P. A. Weerasinghe	

CURRENT STATUS OF THE PROJECT

No	Description	Progress Up to this Month												
		G. Floor	1 st Floor	2 nd Floor	3 rd Floor	4 th Floor	5 th Floor	6 th Floor	7 th Floor	8 th Floor	9 th Floor	10 th Floor	11 th Floor	Roof Floor
1.0	Foundation work	100%												
2.0	Superstructure (Concrete Wo.)	95%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	
3.0	Masonry Work													
3.1	Brick Work	70%	98%	98%	98%	98%	98%	98%	98%	98%	90%	8%		
4.0	Plaster work													
4.1	Internal	50%	90%	90%	90%	90%	90%	90%	90%	90%	60%			
4.2	External		50%	50%	50%	50%	50%							
5.0	Plumbing work													
5.1	In-house Plumb...		80%	80%	80%	80%	80%	80%	80%	50%				
5.2	Common Lines		40%	40%	40%	40%	40%	40%	40%					
6.0	Water proofing													
6.1	Toilets		90%	90%	90%	90%	90%	90%	90%	5%				
7.0	Painting													
7.1	Internal Painting		50%	50%	50%	50%	50%	50%	50%					
8.0	Electrical Wiring	50%	90%	90%	90%	90%	90%	90%	80%	50%				
9.0	Tiling		20%	20%	20%	20%	20%	10%	5%					





