

Prime Residencies -Pagoda

MONTHLY PROGRESS REPORT – MARCH 2016

Project	: Proposed Apartments Complex for Prime Lands Residencies (Pvt) Ltd. At No. 64, Pagoda Road, Nugegoda		
Project Architect	: Anil Kumara, Chartered Architect	Structural Engineer	: Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor	: Isira Builders (Pvt) Ltd
Project Commenced Date	– 16/12/14		Duration – 20 Months

Current Status of Project

- 7th floor was concreted on 29/03/16
- Brick works are in progress at 3rd, 4th and 5th floor level
- Putty application work and electrical work are completed 1st and 2nd floor and progress at 3rd and 4th floor level
- Application of filler coat at 1st floor level in progress
- Plumbing and waterproofing work are in progress at 1st and 2nd floor
- Door frame fixing work are completed at 1st and 2nd and progress at 3rd floor level
- Fixing of balcony hand railing work in progress at 1st, 2nd and 3rd floor level



Fixing Balcony Railing at 1st Floor



Putty Application Work at 2nd Floor



Electrical Work at 2nd Floor



Plumbing for Water Supply line at 3rd Floor



4th Floor



7th Floor Slab