

# Prime Residencies - SIXONESIX

## MONTHLY PROGRESS REPORT - MARCH 2016

Project	: Proposed Apartments Complex For Prime Lands Residencies (Pvt) Ltd. At No. 616, E.W. Perera Mawatha, Ethul Kotte	
Project Architect	: Anil Kumara, Chartered Architect	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor : Access Agencies (Pvt) Ltd
Project Commenced Date	: 20/06/2015	Duration – 24 Months

### Current Status of Project

- Tower 02 – 5<sup>th</sup> floor slab was concreted and form work and reinforcement works of columns are in progress up to 6<sup>th</sup> floor level
- Tower 01 – 5<sup>th</sup> floor Slab and Beams formwork and reinforcement works are in progress.
- Brickworks are in progress at 1<sup>st</sup> floor – Tower 01 & 2<sup>nd</sup> floor – Tower 02.
- Plastering work are in progress at 1<sup>st</sup> floor (Tower 01 and Tower 02).
- Underground Watersump walls R/F & F/W are in progress.



**Tower 02 – 5<sup>th</sup> Floor Casted on 30/03/16**



**Tower 01 - 5<sup>th</sup> Floor Slab F/W on Progress**



**Tower 02 – 1<sup>st</sup> Floor Plastering on Progress**



**Tower 02 – 2<sup>nd</sup> Floor Brickwork on Progress**



**Tower 02 - 1<sup>st</sup> Floor Plumbing Work on Progress**



**Watersump Walls R/F & F/W on Progress**