

# Prime SIXONESIX

## MONTHLY PROGRESS REPORT - December 2016

Project	: Proposed Apartments Complex For Prime Lands Residencies (Pvt) Ltd. At No. 616, E.W. Perera Mawatha, Ethul Kotte	
Project Architect	: Anil Kumara, Chartered Architect	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor : Access Agencies (Pvt) Ltd
Project Commenced Date	: 20/06/2015	Duration – 24 Months

### Current Status of Project

- Tower 02 - F/W and R/F works of Lift machine room cover slab in progress.
- Tower 01 – Swimming pool structural works completed.
- Brickworks are in progress at 7<sup>th</sup> floor – Tower 01 & Tower 02.
- Plastering work are in progress at 6<sup>th</sup> & 7<sup>th</sup> floors-Tower 01 & Tower 02.
- Electrical wiring work in progress up to 7<sup>th</sup> floor & roof terrace - Tower 01 & Tower - 02.
- Waterproofing works are in progress up to 7<sup>th</sup> floor in both Towers.
- Plumbing works are in progress up to 7<sup>th</sup> floor in Tower – 01.
- Tiling works are in progress up to 2<sup>nd</sup> floor.



Tower 01 – Swimming Pool Structural works completed



Tower 01 – Roof terrace Masonry works



Tower 01 – 7<sup>th</sup> floor Plastering on progress



Tower 02 – 6<sup>th</sup> floor Painting work on progress



Tower 01 – 2<sup>nd</sup> Floor Tiling work on progress



Tower 01 – 6<sup>th</sup> floor Plumbing work on progress