

**Malabe**

MONTHLY PROGRESS REPORT – MARCH 2016

Project	: Proposed Multistory Apartment Project At Malabe.	
Project Architect	: Anil Kumarage, Chartered Architect	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor : Isuru Enterprise / Nimalee Builders
Project Comencement	: 15 Feb 2016	Duration: 15 Month

**Current Status of Project**

- Foundation- Excavation 90% (Lot 07, Lot 03)
- Column Base 100% (Lot 08, Lot 04)



Rebar work in Progress



Rebar work in Progress



Concrete



Concrete



Curing



Slump Test