



**PRIME
RESIDENCIES**

PRIME LANDS RESIDENCIES (PVT) LTD
#75, D. S. SENANAYAKE MAWATHA, COLOMBO 08

MONTHLY PROGRESS REPORT

Proposed Apartments Building at No.410/115, Bauddhaloka Mawatha
Colombo - 07

Month/ Year - March/ 2017

Document Number - PLR-MPR-BD2-2017-03

**bauddhaloka
mawatha**two

1. PROJECT DETAILS

Project

Name & Address : PROPOSED APARTMENTS BUILDING AT NO 410/115,
BAUDDHALOKA MAWATHA, COLOMBO - 07
Commenced Date : August 2016
Project Duration : 540 days

Consultants

Project Architect : Architect. Anil Kumarage
Structural Eng. : Eng. Laksiri Cooray
MEP Engineer : Eng. K. P. A. Weerasinghe

Contractors

Civil Contractor : Nikko Construction (PVT) Ltd



PROPOSED APARTMENTS BUILDING AT NO 410/115, BAUDDHALOKA02, COLOMBO – 07

2. WORK DONE DURING THIS MONTH

- | | |
|--|-------|
| 1. From work on 1 st floor slab | - 95% |
| 2. Re bar work on 1 st floor slab | -95% |
| 3. Electrical conduit work on 1 st floor slab | -95% |
| 4. Plumbing work (sleeves) on 1 st floor slab | -95% |
| 5. Concreting of 1 st floor slab | -95% |
| 6. Concreting of 4 th flight of Stair case 02 | -100% |
| 7. Lightning protection up to 2 nd floor slab level | -100% |
| 8. Setting out for 1 st floor Columns | -100% |
| 9. Re bar work on 1 st floor columns | -50% |
| 10. Concreting of 1 st floor columns | -30% |

3. SITE PHOTOS



Figure 1 - Re bar work on 1st floor slab



Figure 2 - From work on 1st floor slab



Figure 3- 1st floor slab Concreting



Figure 4 - Re bar work on 1st floor columns



Figure 5- 1st floor column concreting



Figure 6-Site view