

**PRIME RESIDENCIES (PVT) LTD**  
**MONTHLY PROGRESS REPORT – JUNE 2016**



Project	: PRIME RESIDENCIES PALLEKELE
Project Name	: Proposed 39 Units Apartment project
Address	: Ayurveda Hospital road, Pallekeke, Kandy. (7°16'44.6"N 80°41'50.9"E)



**Lot No 10**

**GF – PLASTERING WORK & PAINTING WORK**  
**FF - TILING WORK & PAINTING WORK**  
**SF – CEILING WORK**  
**\*EXTERNAL PLASTER**  
**\*OVERALL PROGRESS – 70%**



**Lot No 09**

**RECTIFYING SHOWN DEFECTS (EXTERNAL PLASTER, CEILING, PAINTING EDGES, ETC)**  
**\*PLUMBING WORKS & PAINTING MAIN DOORS.**  
**GROUND LEVELING.**  
**\*OVERALL PROGRESS – 97%**



**Lot No 08**

**GF – BATHROOM TILING**  
**FF - TILING WORK & PAINTING**  
**SF – TILING WORK & PAINTING**  
**\*FIXING & PAINTING DOORS**  
**\*OVERALL PROGRESS – 90%**



**Lot No 05**

**GF – INTERNAL PLASTERING.**  
**FF - BATHROOM TILING.**  
**SF – BATHROOM AND FLOOR TILING**  
**\*EXTERNAL PLASTERING WORK**  
**\*OVERALL PROGRESS – 70%**



**Lot No 04**

**GF – PAINTING WORK**  
**FF - PAINTING WORK**  
**SF – PAINTING WORK**  
**\*EXTERNAL PLUMBING WORK, RECTIFICATION WORK**  
**FIXING PLYWOOD & MAIN DOORS.**  
**OVERALL PROGRESS – 95%**



**Lot No 03**

**GF – PAINTING & BALANCE TILING WORK**  
**FF - PAINTING & TILING WORK**  
**SF – PAINTING.**  
**\*PAINTING PLYWOOD & MAIN DOORS**  
**OVERALL PROGRESS – 95%**



**Lot No 01**

**GF – TILING AND PAINTING  
FF - TILING AND PAINTING  
SF – TILING AND PAINTING  
PLUMBING WORK**

**OVERALL PROGRESS – 76%**



**SWIMMING POOL & CLUB HOUSE**

**CLUB HOUSE – 1<sup>ST</sup> FLOOR SLAB REINFORCEMENT WORK.  
S.POOL - BASE REINFORCEMENT WORK**

**OVERALL PROGRESS CLUB HOUSE – 30%  
OVERALL PROGRESS S.POOL - 10%**



**WATER TANK  
4<sup>TH</sup> FLOOR SLAB FORM WORK  
OVERALL PROGRESS – 65%**

