

# MONTHLY PROGRESS REPORT

## PRIME RESIDENCIES EDMONTON ROAD

No 01, Edmonton Road, Colombo 05

APRIL 2019



# ***EDMONTON 02***

COLOMBO 05

## 1. PROJECT DETAILS

<b>Project Architect</b> : Anil Kumarage, Chartered Architect	<b>Piling Contractor</b> : Sierra Piling (Pvt) Ltd
<b>Structural Engineer</b> : Eng. Laksiri Cooray	<b>Main Contractor</b> : SMI Engineering (Pvt) Ltd
<b>MEP Engineer</b> : Eng. K. P. A. Weerasinghe	<b>Project Commenced Date</b> : 22/03/2018

## 2. CURRENT STATUS OF THE PROJECT

Progress Up to this Month (%)											
Description	Base mnt	G. Flr	1 <sup>st</sup> Flr	2 <sup>nd</sup> Flr	3 <sup>rd</sup> Flr	4 <sup>th</sup> Flr	5 <sup>th</sup> Flr	6 <sup>th</sup> Flr	7 <sup>th</sup> Flr	8 <sup>th</sup> Flr	Roof
<b>Sub Structure</b>	100										
<b>Superstructure</b>	100	100	100	100	100	100	100				
<b>Masonry Work</b>											
Brick Work	-	-	100	50							
Internal Plastering	50										
<b>Painting Work</b>											
Wall putty	40										

3. PROJECT PICTURES



Figure 3.1- Front view from base line



Figure 3.2 – Side view



Figure 3.3- 5<sup>th</sup> floor column R/F



Figure 3.4- 5<sup>th</sup> floor column F/W



Figure 3.5- 2<sup>nd</sup> floor Brick works



Figure 3.6-1<sup>st</sup> floor Brick works



Figure 3.7- 5<sup>th</sup> floor Slab F/W



Figure 3.8 – 5<sup>th</sup> floor Slab Casting



Figure 3.9- G.F back filling



Figure 3.10-Shorine removing



Figure 3.11- Brick works at 2<sup>nd</sup> floor



Figure 3.12-Settingout for brick works