

MONTHLY PROGRESS REPORT

PRIME RESIDENCIES EDMONTON ROAD

No 01, Edmonton Road, Colombo 05

MAY 2019



EDMONTON 02

COLOMBO 05

1. PROJECT DETAILS

Project Architect : Anil Kumarage, Chartered Architect	Piling Contractor : Sierra Piling (Pvt) Ltd
Structural Engineer : Eng. Laksiri Cooray	Main Contractor : SMI Engineering (Pvt) Ltd
MEP Engineer : Eng. K. P. A. Weerasinghe	Project Commenced Date : 22/03/2018

2. CURRENT STATUS OF THE PROJECT

Progress Up to this Month (%)											
Description	Base mnt	G. Flr	1 st Flr	2 nd Flr	3 rd Flr	4 th Flr	5 th Flr	6 th Flr	7 th Flr	8 th Flr	Roof
Sub Structure	100										
Superstructure	100	100	100	100	100	100	100	100			
Masonry Work											
Brick Work	-	-	100	100	50	30					
Internal Plastering	70		80	60	10						
Painting Work											
Wall putty	80		50	10							
Electrical											
Conduit & wiring	50	50	50	80	20						

3. PROJECT PICTURES



Figure 3.1- Front view from base line



Figure 3.2 – Side view



Figure 3.3- 6th floor slab casting



Figure 3.4- 6th floor slab curing



Figure 3.5-3rd floor Brick works



Figure 3.6-3rd floor plastering



Figure 3.7- 4th floor Brick works



Figure 3.8 – 2nd floor plastering



Figure 3.9- 2nd floor putty works



Figure 3.10-2nd floor Brick works



Figure 3.11- 1st floor putty works



Figure 3.12-Basement painting works