

# MONTHLY PROGRESS REPORT

**PRIME RESIDENCIES EDMONTON ROAD**  
No 01, Edmonton Road, Colombo 05

**JULY 2019**



## ***EDMONTON 02***

COLOMBO 05

## 1. PROJECT DETAILS

<b>Project Architect</b> : Anil Kumarage, Chartered Architect	<b>Piling Contractor</b> : Sierra Piling (Pvt) Ltd
<b>Structural Engineer</b> : Eng. Laksiri Cooray	<b>Main Contractor</b> : SMI Engineering (Pvt) Ltd
<b>MEP Engineer</b> : Eng. K. P. A. Weerasinghe	<b>Project Commenced Date</b> : 22/03/2018

## 2. CURRENT STATUS OF THE PROJECT

Description	Progress Up to this Month (%)										
	Base mnt	G. Flr	1st Flr	2nd Flr	3rd Flr	4th Flr	5th Flr	6th Flr	7th Flr	8th Flr	Roof
<b>Sub Structure</b>	100										
<b>Superstructure</b>	100	100	100	100	100	100	100	100	100	50	
<b>Masonry Work</b>											
Brick Work	-	-	100	100	100	100	80				
Internal Plastering	100		80	100	100	100	50				
<b>Painting Work</b>											
Wall putty	80		50	100	100	30	10				
<b>Electrical</b>											
Conduit & wiring	50	50	50	98	98	30					
<b>plumbing</b>											
bathroom	-			90							
<b>waterproofing</b>											
bathroom	-			50							
balcony	-										
<b>Door/Window</b>											
Timber	-			20							
Aluminium											

3. PROJECT PICTURES



Figure 3.1- Front view from base line



Figure 3.2 – Side view



Figure 3.3- 7<sup>th</sup> floor slab casting



Figure 3.4- 7<sup>th</sup> floor column formwork



Figure 3.5-7<sup>th</sup> floor column casting



Figure 3.6-3<sup>d</sup> floor wall putty





Figure 3.7- 4<sup>th</sup> floor wall putty



Figure 3.8 – 2<sup>nd</sup> floor bathroom plumbing



Figure 3.9- 2<sup>nd</sup> floor bathroom plumbing



Figure 3.10-basement fresh air service



Figure 3.11- 2<sup>nd</sup> floor timber frame



Figure 3.12-2<sup>nd</sup> floor waterproofing

