

MONTHLY PROGRESS REPORT

PRIME RESIDENCIES UK 01

No 127, Uswetakeiyawa, Wattala.

JULY / 2017



PROJECT DETAILS

Project Architect : Anil Kumarage, Chartered Architect	Contractor : Sierra piling (Pvt) Ltd
Structural Engineer : Eng. Laksiri Cooray	Project Commenced Date – 01/06/2017
MEP Engineer : Eng. K. P. A. Weerasinghe	Duration – Months
Expected Date of <u>Pile work</u> Completion : 30/10/2017	

CURRENT STATUS OF THE PROJECT

Total No. of piles	70 No.
Total concreted	4 No.
Total Boring work completed	2 No.
Duration take to test pile load test	2 Months



5th & 6th Pile boring work



Pile Reinforcement work on Progress



De sander



New generator bought to speed up work