

PROGRESS REPORT

PRIME RESIDENCIES KASSAPA - 1 (JAVA 25)

No 30, Kassapa Road. Colombo -05.

MAY 2019



PROJECT DETAILS

Project Architect : Anil Kumarage, Chartered Architect	Main Contractor : PA Construction (Pvt) Ltd
Structural Engineer : Eng. Laksiri Cooray	MEP Engineer : Eng. K. P. A. Weerasinghe

PROJECT PROGRESS

Excavation Work for Basement Floor Is In Progress.

Boundary Retaining Wall Construction Work Is 90% Completed.

Pile Hacking Work Is In Progress (25 Nos. Completed Out of 45 Piles)

PIT Is Completed for 21 Piles

Masonry Form Work for Pile Caps and Plinth Beams at Basement are in progress

Commenced Pile Cap Waterproofing

PROJECT PICTURES

