

Prime 298

MONTHLY PROGRESS REPORT - MARCH 2016

Project	: Proposed Apartments Complex For Prime Lands Residencies (Pvt) Ltd. At No. 298, High level road, Nugegoda	
Project Architect	: Anil Kumarage, Chartered Architect	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor : Amarasinghe Builders (Pvt) Ltd
Project Commenced Date – 24/02/2015	Duration – 22 Months	

Current Status of Project

- 8th floor Concreting work sheduled to 02/04/2016.
- Brick work 95% completed up to 3rd floor level , 75% completed in 4th floor level & 90% in 5th floor.
- Plastering work 90% comleted up to 2nd floor level.
- Lower ground floor concreting 85% completed.
- Electrical wiring work started in 1st & 2nd floor.



8th floor work on progress



Wiring work on progress



Plastering on progress



5th floor Brick work on progress