

Prime 298

MONTHLY PROGRESS REPORT – December 2016

Project	: Proposed Apartments Complex For Prime Lands Residencies (Pvt) Ltd. At No. 298,High level road, Nugegoda	
Project Architect	: Anil Kumara, Chartered Architect	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor : Amarasinghe Builders (Pvt) Ltd
Project Commenced Date	– 24/02/2015	Duration – 22 Months

Current Status of Project.

- Internal Plastering work 100% completed .
- External plaster 99% completed.
- Electrical wiring work 99% completed.
- Floor tiling started at 1st to 8th floors.25 houses completed.
- Internal painting70% completed & External painting 60%
- Door window fixing 65% completed.
- Septic tank,soakage pit 60% completed



Front view



Side view



Septic & soakage pit work on progress



Internal painting on progress