

MONTHLY PROGRESS REPORT

PRIME RESIDENCIES PAGODA

No 64, Pagoda Road, Nugegoda.

MARCH - 2017



PROJECT DETAILS

Project Architect : Architect. Anil Kumarage	Contractor : Isira Builders (Pvt) Ltd
Structural Engineer : Eng. Laksiri Cooray	Project Commenced Date – 2014/12/16
MEP Engineer : Eng. K. P. A. Weerasinghe	Duration – 20 Months

CURRENT STATUS OF THE PROJECT

- Balance internal painting work and defect rectification work at all floor levels and balance external painting work are in progress
- Balance tiling work at lobbies and staircase and tiling defect rectification work are in progress
- Fixing pantry cupboard, granite and wall tiling up to 4th floor level
- Fixing light fittings at all floor levels
- Fixing sanitary fittings up to 5th floor level
- Lift installation work is in progress (One of two lift installation is completed)
- Installation of fire protection work (pumps installation work are in progress)
- Fixing of pipes for LPG is in progress
- Construction of soakage pit , septic tanks and grease trap are in progress
- Construction of boundary wall and interlock paving work at parking levels are in progress

PROJECT PICTURES



Boundary Wall



Boundary Wall



Paving Work at Lower Ground Level



Lobby at 1st Floor



Paving at Ground Floor



Lift Wall Tiling



Staircase Tiling


PROJECT PICTURES



Pantry at Type F



Pantry at Type A



Fixing Bath Room Fittings



Pantry at Type E



Placing Over Head Water Tank