

**Prime EDMONTON**  
**MONTHLY PROGRESS REPORT - DECEMBER 2016**

Project	: Proposed Apartments Complex For Prime Lands Residencies (Pvt) Ltd. At No. 54, Edmonton Road, Colombo 05.	
Project Architect	: Anil Kumarage, C.Architect	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor : Isira Builders (Pvt) Ltd
Project Commenced Date – 22/10/2015	Duration – 22 Months	

**Current Status of Project**

- 7<sup>th</sup> floor slab concreting completed
- 7<sup>th</sup> floor column reinforcement work in progress
- 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup> Floor electrical conduiting and wiring work in progress
- 1<sup>st</sup> floor plaster work in progress
- 2<sup>nd</sup> floor brick work in progress
- 2<sup>nd</sup> floor plaster work in progress
- 3<sup>rd</sup> floor brick work in progress
- 4<sup>th</sup> floor brick work in progress
- 5<sup>th</sup> floor brick work in progress





