

Project : Proposed Luxury Apartment Project at Rajagiriya	
Architect : Mr. Anil Kumarage,(Chartered Architect)	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer : Eng. K. P. A. Weerasinghe	Civil Contractor : ACCESS Civimech Pvt Ltd
Current Status of Project ✓ 4 th floor slab -100% Completed ✓ Columns on the 4 th Floor - Staretd ✓ 2 nd floor Brick work - 30% Completed	
Project Comencement : 28 Apr 2016 Duration: 20 Months	



Front view of site



Side view



Casted 3rd floor slab



Columns on the 3rd floor



Preparation for 4th floor Slab



Casted 4th floor Slab