

BauddhalokaMawatha, Colombo 7

MONTHLY PROGRESS REPORT- DECEMBER 2016

Project	Proposed Apartment Project, Colombo 7 (1) At No 410/128 BauddhalokaMawatha, Colombo 7	
Project Architect	Anil Kumarage, Chartered Architect	Structural Engineer: Eng. Laksiri Cooray
MEP Engineer	Eng. K. P. A. Weerasinghe	Contractor : Sripalie Construction (Pvt) Ltd
Project Commenced Date	17/02/2016	Duration – 15 Months

Current Status of Project

STRUCTURE		BRICK WORK		PLASTERING	
4 th floor slab concreting	100%	Mezzanine floor	95%	Mezzanine floor	100%
Columns up to 5 th floor	100%	1 st floor	100%	1 st floor	90%
5 th floor slab form work	95%	2 nd floor	50%		



4th floor slab



Columns up to 5th floor





Mezzanine floor



1st Floor brick work





2nd floor brick work



5th floor slab

