

**BauddhalokaMawatha, Colombo 7**  
**MONTHLY PROGRESS REPORT- JANUARY 2017**

Project : Proposed Apartment Project, Colombo 7 (1) At No 410/128 BauddhalokaMawatha, Colombo 7	
Project Architect : Anil Kumarage, Chartered Architect	Structural Engineer: Eng. Laksiri Cooray
MEP Engineer : Eng. K. P. A. Weerasinghe	Contractor : Sripalie Construction (Pvt) Ltd
Project Commenced Date – 17/02/2016	Duration – 15 Months

**Current Status of Project**

STRUCTURE		BRICK WORK		PLASTERING	
5 <sup>th</sup> floor slab concreting	100%	2 <sup>nd</sup> floor	100%	1 <sup>st</sup> floor	100%
Roof top slab form work	100%	3 <sup>rd</sup> floor	90%	2 <sup>nd</sup> floor	95%
Roof top slab Reinforcement	95%	4 <sup>th</sup> floor	75%	3 <sup>rd</sup> floor	25%



5<sup>th</sup> floor slab



1<sup>st</sup> floor





2<sup>nd</sup> floor



3<sup>rd</sup> Floor brick work





4<sup>th</sup> floor brick work



Roof slab

