

MONTHLY PROGRESS REPORT

PRIME RESIDENCIES BAUDDALOKA MAWATHA 1

NO. 410/128, BAUDDALOKA MW.

COLOMBO 7

JULY 2017



PRIME LANDS RESIDENCIES (PVT) Ltd.

No. 75, D.S. SENANAYAKE MAWATHA COLOMBO 8

PROJECT DETAILS

Project Architect : Anil Kumarage, Chartered Architect	Contractor : SRIPALIE
Structural Engineer : Eng. Laksiri Cooray	Project Commenced Date – 2016/02/17
Contractor Gas – LAUFS	Contractor Fire – INTEK
MEP Engineer : Eng. K. P. A. Weerasinghe	Duration – 15 Months
Contractual Date of Completion : 2017/05/28	

CURRENT STATUS OF THE PROJECT:

EXTL. & INTL. PLASTERING	90%
ELECTRICAL WIRING	70%
TOILET INTERNAL PLUMBING WK.	90%
INTERNAL GAS WORK	70%
INTERNAL PAINTING WK.	30%
WATER PROOFING WORK	50%

PROJECT PICTURES

TOILET WATER PROOFING WORK



PLUMBING WORK



INTERNAL PUTTY WORK



ROOF TERRACE PLASTERING WORK



GAS LINE



ELEVATIONS

