



**PRIME
RESIDENCIES**

PRIME LANDS RESIDENCIES (PVT) LTD

#75, D. S. SENANAYAKE MAWATHA, COLOMBO 08

MONTHLY PROGRESS REPORT

PRIME RESIDENCIES KANDEWATTA

No 10, Kandewatta Road, Nugegoda.

July / 2017



**KANDEWATTA
TERRACE**

MONTHLY PROGRESS REPORT- JULY 2017

PROJECT DETAILS

Project Architect : Anil Kumarage, Chartered Architect	Contractor : D.P Jayasingha (Pvt) Ltd
Structural Engineer : Eng. Laksiri Cooray	Project Commenced Date – 2017/0/19
MEP Engineer : Eng. K. P. A. Weerasinghe	Duration – 03 Months
Expected Date of Completion : 2017/09/19	

CURRENT STATUS OF THE PROJECT

Total File	32Nos
Complete File	04Nos
Ongoing File	02Nos

MONTHLY PROGRESS REPORT- JULY 2017

PROJECT PICTURES



Casing installed



Casing check



Casing check



File boring



File boring



File concreting

MONTHLY PROGRESS REPORT- JULY 2017

PROJECT PICTURES



Site view



Site view



Site view



Site view