

# Prime 306

## MONTHLY PROGRESS REPORT - December 2016

Project	: Proposed Apartments Complex For Prime Lands Residencies (Pvt) Ltd. At No. 306, High level road, Nugegoda	
Project Architect	: Anil Kumarage, C.Architect	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor : Amarasinghe Builders (Pvt) Ltd
Project Commenced Date – 14/09/2014	Duration – 22 Months	

### Current Status of Project

- Internal Plastering work 100% completed in all area.
- External plaster work 100% completed.
- Internal Painting work 99% completed.
- External painting work 99% completed.
- Electrical wiring work 100% completed.
- Fire piping work & Gas line laying 99% completed.
- Tiling work Completed.
- Door window work 99% completed.



**Paving work on progress**



**Roof terrace view**



**Balcony work completed**



**Pantry work completed**