



**PRIME
RESIDENCIES**

PRIME LANDS RESIDENCIES (PVT) LTD
#75, D. S. SENANAYAKE MAWATHA, COLOMBO 08

MONTHLY PROGRESS REPORT

PRIME RESIDENCIES 194
No 194, High Level Road, Nugegoda

JULY / 2017



PROJECT DETAILS

Project Architect : Anil Kumarage, Chartered Architect	Contractor : Ropa Construction (Pvt) Ltd
Structural Engineer : Eng. Laksiri Cooray	Project Commenced Date – 2015/11/12
MEP Engineer : Eng. K. P. A. Weerasinghe	Duration – 22 Months
Expected Date of Completion : 2017/09/08	

CURRENT STATUS OF THE PROJECT

Roof Terrace Brick Work	95%
Roof Terrace Plaster Work	90%
8 th Floor Painting Work	70 %
Roof Terrace Electrical conduit Work	50%
7 th Floor Water Proofing - Bathroom	60%
External Plaster work	75%
Timber door sash work	10%
Gas work	15%
Tiling Work	Commenced
Aluminium Work	Commenced
Sewerage Treatment Plant Work	Commenced
Water Proofing Work - Balconies	Commenced



Front View



Side View



View from Roof



Roof Terrace Painting Work



8th Floor Painting Work



External Plaster work

PROJECT PICTURES



External Plaster work



8th Floor Water Proofing Work



Ground Floor Gas Work



Timber Sash Work



Aluminium Work



Sewerage Treatment Plant Work