

Project	: Proposed Multistory Apartment Project At Rajagiriya.	
Project Architect	: Anil Kumaraage, Chartered Architect	Structural Engineer : Eng. Laksiri Cooray
MEP Engineer	: Eng. K. P. A. Weerasinghe	Contractor : D.P.Jayasinghe (for Piling Works)
Project Comencement	: 27 Jan 2016	Duration: 90 Days (for Piling Works)

**Current Status of Project**

- ✓ Pile Casting - 74 nos completed (92%)



**Site Cleaning Works**



**Piling works**



**Placing the Pile Casing**



**Pile Concreting works**



**Completed Pile**



**Desanding and Benonite Silos**